

MONTHLY PROGRESS REPORT OF CHECKDAMS TO BE REPAIRED BY TENDER DURING 01/04/2018 to 31/03/2019

Name of Department : Water resources Deptt.

Date: 31/08/2018 Ending

Sr. No.	District	No of check dams to be repaired	Estimated cost of repairs	No. of tenders invited	Tenders finalised		No. of Work order issued	No. of Works under progress	No of works completed	Cost of repairs incurred	Remarks
					Number	Amount					
1	2	3	4	5	6	7	8	9	10	11	12
1	Ahmedabad	3	53.10	0	0	32.08	0	3	0	0.00	
2	Amreli	28	190.52	20	14	60.95	14	13	1	0.00	
3	Anand	1	7.00	0	0	7.00	0	1	0	0.00	
4	Arvalli	119	291.40	21	21	53.68	21	21	0	0.00	
5	Banaskantha	11	45.00	0	9	0.00	9	2	0	0.00	
6	Bharuch	6	28.00	5	5	28.00	2	2	0	0.00	
7	Bhavnagar	43	117.60	12	12	59.35	11	11	5	21.55	
8	Botad	115	430.88	30	30	97.30	28	28	10	40.90	
9	Chota Udepur	413	316.41	351	0	0.00	0	0	0	0.00	
10	Dahod	105	130.11	105	105	118.81	105	105	0	6.04	
11	Dang	70	368.79	34	34	191.54	31	9	22	30.45	
12	Devbhumi Dwarka	32	178.96	16	16	83.90	14	4	4	0.00	
13	Gandhinagar	0	0.00	0	0	0.00	0	0	0	0.00	
14	Gir Somnath	23	126.46	8	8	34.08	8	6	1	2.02	
15	Jamnagar	42	191.41	25	20	95.25	20	12	10	73.80	
16	Junagadh	23	94.54	23	23	84.16	23	23	0	0.00	
17	Kachchh	9	169.79	2	2	4.46	2	0	2	4.43	
18	Kheda	0	0.00	0	0	0.00	0	0	0	0.00	
19	Mahisagar	4	12.08	0	0	0.00	0	0	0	0.00	
20	Mehsana	6	31.74	2	0	0.00	0	4	0	0.00	
21	Morbi	0	0.00	0	0	0.00	0	0	0	0.00	
22	Narmada	18	66.68	15	15	42.34	15	11	4	5.25	
23	Navsari	0	0.00	0	0	0.00	0	0	0	0.00	
24	Panchmahal	313	586.31	47	3	12.09	3	3	0	0.00	
25	Patan	0	0.00	0	0	0.00	0	0	0	0.00	
26	Porbandar	13	161.33	13	11	115.73	11	3	3	12.26	
27	Rajkot	88	391.70	43	42	93.27	40	20	20	15.63	
28	Sabarkantha	117	453.46	11	14	148.06	14	0	11	35.10	
29	Surat	16	54.17	13	16	52.79	16	3	13	0.00	
30	Surendranagar	17	36.10	14	14	36.10	14	1	16	28.09	
31	Tapi	75	314.71	21	30	67.02	30	10	20	9.17	
32	Vadodara	48	44.78	48	2	5.08	1	1	21	0.00	
33	Valsad	21	173.08	21	21	117.32	21	13	8	5.00	
	Total	1779	5066.11	900	467	1640.36	453	309	171	289.69	